

IN THE HIGH COURT OF DELHI AT NEW DELHI

Bluewave Telecom Infra Ltd. vs Power Grid Corporation of India Ltd. ... on 28 April, 2023

AIR 2024 DEL 129, (2023) 8 DLT 705

Bench: Anoop Kumar Mendiratta, J.

JUDGMENT

Anoop Kumar Mendiratta, J.

1. The petitioner, Bluewave Telecom Infra Ltd., has filed this petition under Section 34 of the Arbitration and Conciliation Act, 1996 challenging the Arbitral Award dated 03-07-2023 in disputes arising out of the works contract dated 27-01-2017 awarded by the respondent, Power Grid Corporation of India Ltd..
2. The petitioner raised claims of loss of profit and prolongation costs under Sections 73 and 74 of the Indian Contract Act, 1872, alleging that the respondent committed systemic delays in granting site access and approvals.
3. Mr. Dave, learned Senior Counsel for the petitioner, contended that the award suffers from patent illegality under Section 34(2A) of the Arbitration and Conciliation Act, 1996, as the Tribunal ignored contemporaneous correspondence admitting delay attributable to the respondent.
4. Reliance was placed on (2019) 15 SCC 131 in the case of Ssangyong Engineering & Construction Co. Ltd. v. NHAI, and on (2022) 1 SCC 131 in the case of Delhi Airport Metro Express Pvt. Ltd. v. DMRC, to contend that an award ignoring vital documentary evidence is perverse and liable to be set aside.
5. Mr. Andhyarujina, learned Senior Counsel for the respondent, defended the award, urging that under Section 34 of the Arbitration and Conciliation Act, 1996 this Court does not sit in appeal over the Tribunal's factual findings, and that the deductions towards liquidated damages of Rs. 24,000,000/- were justified.

6. On scrutiny, the Tribunal failed to consider Ex. P-36 and Ex. P-38 which conclusively established handover defaults attributable to the respondent. However, the findings on delay compensation suffer no infirmity since no loss was proved under Section 74 of the Indian Contract Act, 1872.

7. The petition under Section 34 is partly allowed; the award to the extent of liquidated damages of Rs. 24,000,000/- is set aside, and in rest it is affirmed.

Anoop Kumar Mendiratta.